BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Drilling of Borewells and Providing Pump and Motor at Venkateshpura, and Palanahalli in Ward No . 05 Byatarayanapura Sub Division	
2	Estimate Cost	20.00 Lakhs	
3	Administrative Approved No and Date	621 ~~623~~/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	65/13-14, Date. 23.012.2013	
5	Job Code No. and P Code No.	005-14-000037	
6	Tender Direct Entrested to KRIDL	Nil	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	/13.01.2014	
8	Tender Approved Details		
9	Work Order No and Date	495/2013-14, Date. 22.02.2014	
10	Stipulation time of Completion	60 Days	
11	Actiual Date of Commencement	28.05.2014	
12	Actiual Date of Completion	19.06.2014	
13	Delay if any	Nil	

	on for Delay	Nil	
	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	10/6/2015	
19	MB No. and Page No.	Mb No. 1829 Page No. 182827-47	
20	BR No. and Date	146/27-06-2014	
21	Section officer	Sri P A Chandrakanthraju A.E	
22	Sub Division Office	Sri. Sivakumar Goudar AEE Byatarayanaprua Sub Division	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

10/6/15

M.C. Kale Gowda

Executive Engineer (Retd)

ward no - 5

Basavalingappa Nagara

5th cross

word-no - 5

Kalipalya

ward no - 5

palanhadi (vinyakanagar